



Ideal Timeline for New Church Construction April 2015 – December 2016

Please note: All dates are provided by the contractor and are subject to change based on various factors (i.e. weather, deliveries, etc.).

Groundbreaking	April 19, 2015	
Site Preparation	April – May 2015	temporary fence installation, site demolition
Northwest Parking Lot	May – June 2015	grading, concrete, asphalt, striping, lighting
New Church Basement	May – June 2015	basement footings, foundation walls, elevator pit
Drive on North Side of Current Church Permanently Closed	June 2015	
Basement Steel Fabrication	June 2015	
East Lot Sewer Installation	June 2015	may impact East Lot parking for a short duration
Sanctuary Steel Fabrication	June – July 2015	
Perimeter Sanctuary Walls	June – July 2015	excavation, footings and foundation walls
Reroofing Existing Building	July 2015	excludes east & north elevations
Mechanical and Electrical	July 2015	below slab rough-in
Interior Sanctuary Walls	July 2015	footings and foundation walls
Elevator Fabrication	July – November 2015	
Sanctuary Steel Erection	July – August 2015	
South End Wall Masonry	August – September 2015	
Sanctuary Perimeter Walls	August – November 2015	metal stud walls and sheathing
Sanctuary Interior Walls	August – December 2015	metal stud walls, arches, bulkheads
Upper Sanctuary Roof	August – October 2015	
East Wall Masonry	October 2015	
Connector Corridor Initial Construction	October – November 2015	excavation, footings and foundation walls, framing, roofing, windows
Lower Sanctuary Roof	November – December 2015	
Mechanical and Electrical – Sanctuary and Corridors	November – December 2015	second rough-in

West Wall Masonry	November – December 2015	
Windows and Doors/Frames	November – December 2015	sanctuary and corridors
Wall Insulation	December 2015	sanctuary and corridors
Fiberglass Dome Installation	December 2015	
Sanctuary Sheetrock	December 2015 – March 2016	
Soffit & Fascia and Gutter & Downspout System	December 2015 – January 2016	
Basement Masonry	January 2016	
Basement Wall Framing	January 2016	
Bell Tower Masonry	January – March 2016	
Elevator Installation	March – April 2016	
Corridor Sheetrock	March 2016	
Paint Sanctuary	March 2016	prime and first coat
Finish Bell Tower	March – April 2016	roof and bells
Brick Veneer	March – September 2016	
Millwork and Trims	March – June 2016	
Resilient Flooring	March – April 2016	
Sanctuary Wood Ceiling	March – May 2016	
Paint Corridors	March - April 2016	
Corridor Tile Flooring and Wainscot	March – April 2016	
Corridor Mechanical and Electrical	April 2016	in ceiling grid
Sanctuary Tile Flooring and Panels	April – May 2016	
Plumbing Fixtures	April – May 2016	
Casework	April – May 2016	
Doors and Hardware	May 2016	
Sanctuary Mechanical, Electrical, Fire Protection	May – June 2016	in ceiling grid
Nave Tile Flooring	June – August 2016	
Sanctuary Acoustical Tile and Wall Panels	August 2016	
Sanctuary Painting	August 2016	final coat
Carpet Installation	September 2016	
Chiller Enclosure	September 2016	masonry and fencing
Site Concrete	September – October 2016	main parking lot & building
Lawn Irrigation	September 2016	
Final Cleaning	September 2016	
Landscaping	September 2016	
Main Parking Lot Paving	October 2016	
Main Parking Lot Lighting	October 2016	
Sacred Art	October – December 2016	
Organ Installation	October – December 2016	
Pews and Furnishings	October – December 2016	