

Ellis Construction Design Schedule

ID	Task Name	Duration	Start	Finish	Aug '18
1	Review Design Budget	0 days	Thu 08/30/18	Thu 08/30/18	
2	Execute Exhibit C	5 days	Thu 08/30/18	Wed 09/05/18	
3	Schematic Phase	21 days	Wed 09/12/18	Wed 10/10/18	
4	1st SD Meeting	0 days	Wed 09/12/18	Wed 09/12/18	
5	Meet with City	5 days	Wed 09/12/18	Tue 09/18/18	
6	Update Schematics	2 wks	Wed 09/12/18	Tue 09/25/18	
7	2nd SD Meeting	0 days	Wed 09/26/18	Wed 09/26/18	
8	Update Budget	2 wks	Thu 09/27/18	Wed 10/10/18	
9	3rd & Final Schematic Meeting	0 days	Wed 10/10/18	Wed 10/10/18	
10	Holy Spirit authorization to proceed to Design Development	0 days	Wed 10/10/18	Wed 10/10/18	
11	Design Development Phase	80 days	Thu 10/11/18	Wed 01/30/19	
12	DD Meetings	14 wks	Thu 10/11/18	Wed 01/16/19	
13	Update Budget	2 wks	Thu 01/17/19	Wed 01/30/19	
14	Holy Spirit authorization to proceed to Construction Documents	0 days	Wed 01/30/19	Wed 01/30/19	
15	Construction Documents	65 days	Thu 01/31/19	Wed 05/01/19	
16	CD Meetings	10 wks	Thu 01/31/19	Wed 04/10/19	
17	Bidding and GMP	3 wks	Thu 04/11/19	Wed 05/01/19	
18	Submit to State	3 wks	Thu 04/11/19	Wed 05/01/19	
19	Holy Spirit authorization to start construction	0 days	Wed 05/01/19	Wed 05/01/19	

Wed 09/12/18